

**INSPECTIONS BY THIS BUILDING DEPARTMENT ARE  
REQUIRED ACCORDING TO THE FOLLOWING SCHEDULE**

- A). Footing before pouring concrete**
- B). Foundation wall inspection before pouring concrete**
- C). Foundation inspection before backfill (Includes drains, stone & tar )**
- D). Submit surveyors' location of foundation to Building Department  
Before framing is started**
- E). Plumbing and heating test, framing, rough electrical inspection**
- F). Chimney/Fireplace/Woodstove (See Permit Special for Inspections)**
- G). Insulation Inspection**
- H). FINAL INSPECTION – All work is complete  
( sewer, water, electrical, Health Department need final approval)**

**Please Try To Give A 24 Hour Notice For Any Inspection**